

I PLANNING PROJECTS

As of March 8, 2004

Baker MS

Project: Addition
Planner: Vaszko
Proj Mgr: Bagai
Design Architect: Cochran Stephenson Donkervoet, Inc.
Project Start: 12/01/02 **Project End:** 09/01/05*

	Start	End	Notes
			Out to bid.
Program			
Schematic	03/03/03	07/08/03	
Design Dev	06/23/03	10/10/03	
Const Docs	10/13/03	02/09/04	
X Bidding	03/02/04	04/29/04*	
Construction	06/08/04	09/01/05*	

Broad Acres ES

Project: Addition/Core Improvements
Planner: Vaszko
Proj Mgr: Cross/Tokar
Design Architect: Profitt and Pryor
Project Start: 01/30/01 **Project End:** 09/01/06*

	Start	End	Notes
			Drawings for original scope of work complete. Add alternate drawings about to restart. Schedule changed to move out to Fairland Center in 2005, 1 year construction. Pursuing land swap w/M-NCPPC.
Program	06/30/01	08/01/01	
Schematic	01/09/01	05/08/01	
Design Dev	12/15/02	03/03/03	
X Const Docs	03/03/03	09/30/04	
Bidding	TBD	TBD	
Construction	07/01/05	09/01/06*	

Clarksburg Area HS

Project: Conversion
Planner: Szyfer
Proj Mgr: Reeves
Design Architect: Delmar Architects
Project Start: 10/28/02 **Project End:** 09/01/06*

	Start	End	Notes
			Design development proceeding.
Program	05/01/02	09/01/02	
Schematic	12/05/02	10/14/03	
X Design Dev	04/28/03	03/15/04*	
Const Docs	03/16/04*	05/20/04	
Bidding	06/09/04*	07/07/04*	
Construction	07/13/04	09/01/06*	

I PLANNING PROJECTS

As of March 8, 2004

Clarksburg/Damascus ES #7

Project: New
Planner: Szyfer
Proj Mgr: DeRosa
Design Architect: Grimm and Parker

Project Start: 10/22/03 **Project End:** 09/01/06*

	Program	Start	End	Notes
X	Schematic	10/22/03	02/28/04	Schematic design proceeding. Preparing preliminary plans presentation brochure for BOE approval at 6/08/04 meeting. Pursuing LEED certification. Pursuing MNCPPC permission to do geothermal wells on their property.
	Design Dev	03/03/04	04/28/04	
	Const Docs	05/01/04	10/28/04	
	Bidding	11/01/04	12/25/04	
	Construction	02/08/05	09/01/06*	

College Gardens ES

Project: Modernization
Planner: Karamihas
Proj Mgr: Bagai
Design Architect: Robert J. Glaser & Associates

Project Start: 12/16/03 **Project End:** 01/02/07

	Program	Start	End	Notes
X	Schematic	12/16/03	05/11/04	Schematic design proceeding. City of Rockville has confirmed funds for larger gym. *Current budget request moves project up one year. Pursuing LEED certification.
	Design Dev	05/12/04	08/31/04	
	Const Docs	09/01/04	05/04/05	
	Bidding	TBD	TBD	
	Construction	07/10/05	01/02/07	

Downcounty Consortium ES #27 (Conn Park)

Project: Reopen
Planner: Adler
Proj Mgr: Tokar
Design Architect: Architecture, Inc.

Project Start: 03/04/04* **Project End:** 09/01/06*

	Program	Start	End	Notes
	Schematic	03/04/04*		Schematic design is proceeding. Pursuing LEED certification.
	Design Dev			
	Const Docs			
	Bidding			
	Construction		09/01/06*	

I PLANNING PROJECTS

As of March 8, 2004

Downcounty Consortium ES #28 (Arcola ES)

Project: Reopen
Planner: Szyfer
Proj Mgr: DeRosa
Design Architect: Lukmire Partnership

Project Start: 10/01/03 **Project End:** 09/01/06*

		Start	End	Notes
	Program	10/01/03		Schematic design proceeding. Preparing preliminary plans presentation brochure for BOE approval at 6/8/04 meeting. Pursuing LEED certification. Pursuing MNCPPC permission to do geothermal wells on their property.
X	Schematic	10/07/03	03/08/04*	
	Design Dev	03/09/04*	04/28/04	
	Const Docs	05/01/04	10/31/04	
	Bidding	12/01/04	01/05/05	
	Construction	02/02/05	09/01/06*	

Downcounty Consortium MS #9 (Belt MS)

Project: Reopening
Planner: Adler
Proj Mgr: Cross
Design Architect: Moseley Architects

Project Start: 01/08/02 **Project End:** 09/01/05*

		Start	End	Notes
	Program		07/00/01	Construction documents proceeding. Submitted for Mandatory Referral and to State. Scope revised adding special program. Construction Documents proceeding.
	Schematic	01/08/03	06/10/03	
	Design Dev	06/16/03	11/24/03	
X	Const Docs	11/25/03	05/04/04	
	Bidding	05/25/04*	06/29/04	
	Construction	07/13/04	09/01/05*	

Forest Knolls ES

Project: Addition
Planner: Szyfer
Proj Mgr: Bagai
Design Architect: Cooper Carry & Associates, Inc.

Project Start: 06/12/03 **Project End:** TBD*

		Start	End	Notes
	Program		08/01/05	Construction documents proceeding. Filed for Mandatory Referral approval. Phasing schedule will require 18 month construction*
	Schematic	06/12/03	10/14/03	
	Design Dev	10/06/03	01/27/04	
X	Const Docs	01/28/04	04/30/04	
	Bidding	06/10/04*	07/01/04*	
	Construction	07/13/04*	TBD	

I PLANNING PROJECTS

As of March 8, 2004

Gaithersburg ES

Project: Addition
Planner: Adler
Proj Mgr: DeRosa
Design Architect: Smolen-Emr

Project Start: 06/10/03 **Project End:** TBD*

	Program	Start	End	Notes
	Schematic	06/10/03	11/11/03	Construction Document phase proceeding. Construction phasing schedule will require 18 month construction*..
	Design Dev	11/12/03	02/26/04	
X	Const Docs	02/23/04	04/30/04	
	Bidding	05/18/04*	06/15/04*	
	Construction	06/21/04	TBD*	

Gaithersburg HS

Project: Addition
Planner: Szyfer
Proj Mgr: Bagai
Design Architect: Samaha Associates

Project Start: 09/26/02 **Project End:** 09/01/05*

	Program	Start	End	Notes
	Schematic	09/26/02	05/13/03	Construction documents proceeding. 99% drawings in for review. Filed for permit.
	Design Dev	03/12/03	09/26/03	
X	Const Docs	09/27/03	06/01/04*	
	Bidding	06/15/04*	07/13/04*	
	Construction	07/25/04*	09/01/05*	

Kensington-Parkwood ES

Project: Modernization
Planner: Adler
Proj Mgr: Cross
Design Architect: Grieves, Worrall, Wright & O'Hatnick

Project Start: 02/07/01 **Project End:** 01/02/06

	Program	Start	End	Notes
	Schematic	02/07/01	10/16/01	100% documents in for review. Confirmed that existing design is very close to LEED certification. Constructability review proceeding. Filed for permit.
	Design Dev	08/29/01	11/16/01	
X	Const Docs	11/17/01	05/03/04*	
	Bidding	05/04/04*	06/03/04*	
	Construction	06/21/04*	01/02/06	

I PLANNING PROJECTS

As of March 8, 2004

Matsunaga ES

Project: Addition
Planner: Adler
Proj Mgr: Tokar
Design Architect: SHW Group

Project Start: 02/13/04* **Project End:** 01/21/05*

	Start	End	Notes
Program			Schematic Design proceeding completing master-planned addition.
Schematic	02/13/04*		
Design Dev			
Const Docs			
Bidding			
Construction		01/21/05*	

Montgomery, Richard HS

Project: Modernization
Planner: Vaszko/Karamihas
Proj Mgr: Cross
Design Architect: SHW Group

Project Start: 07/31/00 **Project End:** 09/01/07*

	Start	End	Notes
Program		07/00/00	Current budget request moves project up one year. Building completion 2006*. Site completion in 2007*. Proceeding with designing additional 14 classrooms as add alternate. CM hired for pre-construction services. Some redesign being done. Filed for permit.
Schematic	07/31/00	07/02/01	
Design Dev	07/03/01	02/08/02	
X Const Docs	02/11/02	04/02/04	
Bidding	06/16/04*	07/14/04*	
Construction	07/25/04*	09/01/07*	

Northeast Consortium ES #16(Brookview)

Project: New
Planner: Vaszko
Proj Mgr: DeRosa
Design Architect: McKissack & McKissack

Project Start: 10/28/03 **Project End:** 09/01/06*

	Start	End	Notes
Program			Schematic design meetings complete. Preliminary plans presentation brochure being prepared for BOE approval at 05/24/04 meeting. Pursing LEED certification.
X Schematic	10/28/03	02/28/04	
Design Dev	02/18/04	04/28/04	
Const Docs	05/01/04	10/28/04	
Bidding	11/01/04	12/25/04	
Construction	01/02/05	09/01/06*	

I PLANNING PROJECTS

As of March 8, 2004

Northwest #7 ES

Project: New
Planner: Szyfer
Proj Mgr: DeRosa
Design Architect: Grimm and Parker

Project Start: 10/22/03 **Project End:** 09/01/06*

	Program	Start	End	Notes
X	Schematic	10/22/03	04/26/04*	Green building techniques to be utilized, pursuing LEED certification. Preliminary plans presentation brochure being prepared for BOE approval at 04/26/04 meeting.
	Design Dev	03/03/04	05/30/04	
	Const Docs	06/01/04	11/30/04	
	Bidding	12/01/04	01/06/05	
	Construction	02/08/05	09/01/06*	

Northwest HS

Project: Addition
Planner: Adler
Proj Mgr: Reeves
Design Architect: Samaha

Project Start: 09/23/02 **Project End:** 09/01/05*

	Program	Start	End	Notes
	Schematic	09/23/02	05/13/03	Mandatory referral approval. Construction documents proceeding.
	Design Dev	03/12/03	10/24/03	
X	Const Docs	10/27/03	03/26/04	
	Bidding	04/22/04*	05/25/04*	
	Construction	06/08/04	09/01/05*	

Northwood HS

Project: Addition
Planner: Szyfer
Proj Mgr: Cross
Design Architect: Fanning & Howey

Project Start: 12/09/02 **Project End:** 09/01/06*

	Program	Start	End	Notes
	Schematic	12/09/02	08/25/03	Mandatory referral submission approved. Traffic study proceeding. Construction documents proceeding. CM hired for pre-construction services.
	Design Dev	05/07/03	10/14/03	
X	Const Docs	10/15/03	05/07/04	
	Bidding	05/26/04*	06/22/04*	
	Construction	07/13/04*	09/01/06*	

I PLANNING PROJECTS

As of March 8, 2004

Oak View ES

Project: Addition
Planner: Adler
Proj Mgr: Bagai
Design Architect: Robert J. Glaser & Associates
Project Start: 01/01/03 **Project End:** 09/01/05*

	Start	End	Notes
			Out to bid tomorrow.
	01/01/03		
X	03/14/03	03/01/04	
	03/09/04	05/06/04*	
	05/24/04	09/01/05*	

Rosemont ES

Project: Addition
Planner: Szyfer
Proj Mgr: Marhamati
Design Architect: Rubeling & Associates
Project Start: 08/14/03 **Project End:** 09/01/05*

	Start	End	Notes
		08/13/03	Construction documents proceeding. 65% CD in for review.
	08/14/03	01/13/04	
	10/13/03	02/06/04	
X	02/09/04	05/06/04	
	05/13/04*	06/10/04	
	06/21/04	09/01/05*	

Seneca Valley HS

Project: Modifications
Planner: Karamihas
Proj Mgr: Marhamati
Design Architect: Lance Bailey
Project Start: 09/09/03 **Project End:** 09/01/05*

	Start	End	Notes
		08/19/03	Construction documents proceeding.
	09/09/03	12/09/03	
	10/14/03	01/30/04	
X	02/02/04	03/12/04	
	03/16/04	04/22/04*	
	05/24/04	09/01/05*	

I PLANNING PROJECTS

As of March 8, 2004

Southlake ES

Project: Addition
Planner: Szyfer
Proj Mgr: Marhamati
Design Architect: Delmar Architects

Project Start: 08/20/03 **Project End:** 09/01/05*

		Start	End	Notes
	Program		08/20/03	Design Development complete. Mandatory referral hearing scheduled for 03/11/04.
	Schematic	08/20/03	12/09/03	
X	Design Dev	10/01/03	02/12/04	
	Const Docs	02/13/04	04/22/04	
	Bidding	04/27/04	05/20/04*	
	Construction	06/21/04	09/01/05*	

Watkins Mill ES

Project: Addition
Planner: Vaszko
Proj Mgr: Reeves
Design Architect: Cho, Benn, Holback

Project Start: 03/11/04* **Project End:** 01/02/07*

		Start	End	Notes
	Program			Schematic design about to begin.
	Schematic	03/11/04*		
	Design Dev			
	Const Docs			
	Bidding			
	Construction		01/02/07*	

II CONSTRUCTION PROJECTS

As of March 8, 2004

School	Const Start	Const End	Proj Mgr	Planner	Design Architect	Contractor	Inspector
Oakland Terrace ES Addition	10/16/01	04/30/04	Bagai	Szyfer	McKissack & McKissack	HRGM	Smith
Drew ES Gym Addition	05/13/03	04/30/04	Bagai	Adler	Grimm & Parker	Dynasty Construction	Snedden
Greenwood ES Addition	06/13/02	04/30/04	Bagai	Adler	McDonald Williams Banks	Dynasty	Rivera
Glen Haven ES Modernization	04/22/02	05/28/04	Cross	Szyfer	SHW Group	HRGM	Warfield
Montgomery Village MS Modernization	10/16/01	06/01/04	Song	Szyfer	Lukmire Partnership	San Jose Construction	Huffer
Rockville HS Modernization	06/24/02	07/16/04	Cross	Vaszko	Eddy & Eckhardt	Hess Construction	Huffer
Rocky Hill MS Replacement Facility	06/21/04	08/05/04	Cross	Karamihas	Grimm & Parker	Scheibel Construction	Staley

II CONSTRUCTION PROJECTS

As of March 8, 2004

School	Const Start	Const End	Proj Mgr	Planner	Design Architect	Contractor	Inspector
Quince Orchard MS #2 New	11/12/03	06/01/05	Reeves	Karamihas	Grimm & Parker	Henley Construction	Staley