

# CAPITAL PROJECTS STATUS REPORT

As of March 12, 2009

- I. Planning Projects
- II. Construction Projects
- III. FY08 Feasibility Studies
- IV. FY09 Feasibility Studies

Division of Construction  
**Montgomery County Public Schools**  
2096 Gaither Road, Suite 203  
Rockville, Maryland 20850  
(240) 314-1000

## **EXPLANATION OF FOLLOWING PROJECT SCHEDULES**

### **Schematic**

Start - date of project kick-off meeting ( ahead of any Facilities Advisory Committee meetings )

End - date of Board of Education Preliminary Plans Presentation approval meeting

### **Design Development**

Start- date of pre-DD meeting (may proceed earlier than end of Schematic phase when BOE approval schedule is backed up)

End - date of in-house review meeting with Design Team ( Design Team leaves with annotated drawings and written comments to answer)

### **Construction Documents**

Start- date of first working day after DD phase ends

End - date of in-house review meeting with Design Team ( Design Team leaves with annotated drawings, specs, and written comments to answer)

### **Bidding**

Start - date bid documents are available for distribution- Out to Bid Date (CANNOT precede state permission to bid )

End- date bids are received and publicly opened- Bid Date

### **Construction**

Start- date of BOE meeting that awards construction contract to GC or CM (NOT the same date as Notice to Proceed )

End - date of project completion as recorded in CIP Master Plan (approx start of school, NOT the same date as Construction Contract completion date)

# I PLANNING PROJECTS

As of March 12, 2009

## Brookhaven ES

**Project:** Addition

**Planner:** Szyfer

**Proj Mgr:** Shuman

**Design Architect:** Delmar Architects

**Project Start:** 05/28/08 **Project End:** 08/01/11

|   |                     | Start     | End      | Notes  |
|---|---------------------|-----------|----------|--|
|   | <b>Schematic</b>    | 05/28/08  | 10/14/08 | Design Development Proceeding.<br>SD submittal sent to State for review.<br>Coordinating summer portable classroom moves with future addition. |
| X | <b>Design Dev</b>   | 10/15/08  | 04/15/09 |  |
|   | <b>Const Docs</b>   | 04/16/09  | 08/19/09 |  |
|   | <b>Bidding</b>      | 08/20/09  | 09/24/09 |  |
|   | <b>Construction</b> | 10/15/09* | 08/01/11 |  |

## Cabin John MS

**Project:** Modernization

**Planner:** Szyfer

**Proj Mgr:** Cross

**Design Architect:** Samaha Associates

**Project Start:** 12/19/07 **Project End:** 08/01/11

|   |                     | Start    | End       | Notes  |
|---|---------------------|----------|-----------|--|
|   | <b>Schematic</b>    | 12/19/07 | 05/13/08  | MR filed with MNCPPC 09/25/08.<br>MR approval 02/25/09.<br>Out to bid. |
|   | <b>Design Dev</b>   | 02/15/08 | 07/07/08  |  |
|   | <b>Const Docs</b>   | 07/08/08 | 02/04/09  |  |
| X | <b>Bidding</b>      | 03/02/09 | 04/28/09* |  |
|   | <b>Construction</b> | 07/01/09 | 08/01/11  |  |

## Cannon Road ES

**Project:** Modernization

**Planner:** Karamihas

**Proj Mgr:** DeRosa

**Design Architect:** Delmar Architects

**Project Start:** 07/21/08 **Project End:** 01/01/12

|   |                     | Start     | End       | Notes  |
|---|---------------------|-----------|-----------|--|
|   | <b>Schematic</b>    | 07/21/08  | 01/13/09  | Conductivity test completed.<br>Design Development Proceeding.<br>State SD submittal pending revised site plan. Pre-MR meeting with MNCPPC relocated building. |
| X | <b>Design Dev</b>   | 01/16/09  | 06/26/09* |  |
|   | <b>Const Docs</b>   | 06/29/09* | 12/18/09* |  |
|   | <b>Bidding</b>      | 01/08/10  | 02/09/10  |  |
|   | <b>Construction</b> | 07/01/10  | 01/01/12  |  |

## I PLANNING PROJECTS

As of March 12, 2009

### Fairland ES

**Project:** Addition  
**Planner:** Adler  
**Proj Mgr:** Bagai  
**Design Architect:** Rubeling & Associates  
**Project Start:** 06/11/08 **Project End:** 08/01/11

|   |                     | Start     | End       | Notes   |
|---|---------------------|-----------|-----------|---|
|   | <b>Schematic</b>    | 06/11/08  | 03/10/09  | Preliminary Plans Presentation approved by BOE at 03/10/09 meeting.<br>Design Development Proceeding. |
| X | <b>Design Dev</b>   | 01/21/09  | 04/17/09* |   |
|   | <b>Const Docs</b>   | 04/20/09* | 09/21/09  |   |
|   | <b>Bidding</b>      | 11/17/09  | 12/15/09  |   |
|   | <b>Construction</b> | 01/13/10  | 08/01/11  |   |

### Farmland ES

**Project:** Modernization  
**Planner:** Adler  
**Proj Mgr:** Shuman  
**Design Architect:** CSD Architects  
**Project Start:** 07/10/08 **Project End:** 08/01/11

|   |                     | Start     | End       | Notes  |
|---|---------------------|-----------|-----------|--|
|   | <b>Schematic</b>    | 07/10/08  | 03/10/09  | Preliminary Plans Presentation approved by BOE at 3/10/09 meeting.<br>Design Development Proceeding.<br>SD submittal to State this week. |
| X | <b>Design Dev</b>   | 01/22/09  | 03/13/08  |  |
|   | <b>Const Docs</b>   | 03/16/09  | 06/26/09* |  |
|   | <b>Bidding</b>      | 06/29/09* | 08/07/09* |  |
|   | <b>Construction</b> | 09/09/09* | 08/01/11  |  |

### Fox Chapel ES

**Project:** Addition  
**Planner:** Karamihas  
**Proj Mgr:** Tokar  
**Design Architect:** JK Architects  
**Project Start:** 06/18/08 **Project End:** 08/01/11

|   |                     | Start     | End      | Notes  |
|---|---------------------|-----------|----------|--|
|   | <b>Schematic</b>    | 6/18/08   | 11/11/08 | 1/4 scale plan review with school 02/26/09.<br>Design Team hired to trouble-shoot the existing building HVAC an add alternate.<br>State SD submission made 03/04/09. |
|   | <b>Design Dev</b>   | 11/12/08  | 01/23/09 |  |
| X | <b>Const Docs</b>   | 01/26/09  | 06/02/09 |  |
|   | <b>Bidding</b>      | 09/15/09  | 10/06/09 |  |
|   | <b>Construction</b> | 10/27/09* | 08/01/11 |  |

# I PLANNING PROJECTS

As of March 12, 2009

## Garrett Park ES

**Project:** Modernization  
**Planner:** Szyfer  
**Proj Mgr:** Marhamati  
**Design Architect:** GWWO  
**Project Start:** 07/08/08 **Project End:** 01/01/12

|   |                     | Start     | End       | Notes   |
|---|---------------------|-----------|-----------|---|
| X | <b>Schematic</b>    | 07/08/08  | 04/14/09  | Conductivity test complete.   |
|   | <b>Design Dev</b>   | 01/23/09  | 05/15/09* | Preparing Preliminary Plans presentation for approval by BOE at 04/14/09 meeting. |
|   | <b>Const Docs</b>   | 05/18/09* | 11/18/09  | Pre-MR meeting with MNCPPC held 02/20/09.   |
|   | <b>Bidding</b>      | 02/18/10  | 03/18/10  |   |
|   | <b>Construction</b> | 07/01/10  | 01/01/12  | Revised site presentation to FAC scheduled for 03/25/09.                          |

## Harmony Hills ES

**Project:** Addition  
**Planner:** Szyfer  
**Proj Mgr:** Cross  
**Design Architect:** Lukmire  
**Project Start:** 08/12/08 **Project End:** 01/01/12

|   |                     | Start     | End       | Notes   |
|---|---------------------|-----------|-----------|---|
| X | <b>Schematic</b>    | 08/12/08  | 05/12/09  | Preparing Preliminary Plans Presentation for approval by BOE at 05/12/09 meeting. |
|   | <b>Design Dev</b>   | 12/23/08  | 05/19/09* |   |
|   | <b>Const Docs</b>   | 05/20/09* | 09/29/09  | Pre-MR meeting scheduled for 03/13/09.  |
|   | <b>Bidding</b>      | 11/09/09* | 12/10/09* |   |
|   | <b>Construction</b> | 01/15/10* | 01/01/12  |   |

## Jackson Road ES

**Project:** Addition  
**Planner:** Adler  
**Proj Mgr:** Bagai  
**Design Architect:** Samaha Associates  
**Project Start:** 06/10/08 **Project End:** 08/01/11

|   |                     | Start     | End       | Notes                         |
|---|---------------------|-----------|-----------|-------------------------------|
|   | <b>Schematic</b>    | 06/10/08  | 02/09/09  | DD proceeding.                |
| X | <b>Design Dev</b>   | 01/15/09  | 03/20/09  | Pre-MR meeting held 01/26/09. |
|   | <b>Const Docs</b>   | 03/23/09  | 10/05/09  |                               |
|   | <b>Bidding</b>      | 09/24/09* | 10/22/09* |                               |
|   | <b>Construction</b> | 01/12/09* | 08/01/11  |                               |

## I PLANNING PROJECTS

As of March 12, 2009

### Montgomery Knolls ES

**Project:** Addition & Gym

**Planner:** Adler

**Proj Mgr:** DeRosa

**Design Architect:** GWWO

**Project Start:** 06/17/08 **Project End:** 01/01/12

|   |                     | Start     | End       | Notes   |
|---|---------------------|-----------|-----------|---|
| X | <b>Schematic</b>    | 06/17/08  | 06/06/09* | Preparing Preliminary Plans Presentation for approval by BOE at 05/12/09 meeting.<br><br>Pre-MR meeting scheduled for 03/13/09.<br>Design Team to trouble-shoot existing building HVAC as an add alternate. |
|   | <b>Design Dev</b>   | 01/30/09  | 06/30/09* |   |
|   | <b>Const Docs</b>   | 06/31/09* | 10/06/09  |   |
|   | <b>Bidding</b>      | 10/19/09* | 11/19/09* |   |
|   | <b>Construction</b> | 01/15/10* | 01/01/12  |   |

### Northwood HS

**Project:** Wellness Center

**Planner:** Szyfer

**Proj Mgr:** Shuman

**Design Architect:** Samaha Associates

**Project Start:** 01/08/09 **Project End:** 12/31/09\*

|   |                     | Start     | End       | Notes   |
|---|---------------------|-----------|-----------|---|
| X | <b>Schematic</b>    | 01/08/09  | 02/03/09  | Schematic Design meetings proceeding.<br><br>Project scope increased to include improvements to existing Music Suite as an add alternate. |
|   | <b>Design Dev</b>   | 02/04/09  | 03/06/09  |   |
|   | <b>Const Docs</b>   | 03/09/09* | 04/15/09* |   |
|   | <b>Bidding</b>      | 04/16/09* | 05/05/09* |   |
|   | <b>Construction</b> | 06/16/09* | 12/31/09* |   |

### Paint Branch HS

**Project:** Modernization

**Planner:** Szyfer

**Proj Mgr:** Cross

**Design Architect:** Moseley Architects

**Project Start:** 09/28/06 **Project End:** Bldg 08/01/12 Site 08/01/13

|   |                     | Start    | End      | Notes   |
|---|---------------------|----------|----------|---|
|   | <b>Schematic</b>    | 08/10/06 | 03/13/07 | Preliminary storm water approval by DPS 09/26/08.<br>MR approval 03/05/09!<br>Meeting on traffic with MNCPPC and DPWT 10/29/08 resulted in more road widening to old Rt 29 in SPA, revisions to plans. SWM revisions resubmitted. Filling for building permit this month. |
|   | <b>Design Dev</b>   | 03/05/07 | 05/18/07 |   |
| X | <b>Const Docs</b>   | 05/18/07 | 06/15/08 |   |
|   | <b>Bidding</b>      | TBD      | TBD      |   |
|   | <b>Construction</b> | TBD      | 08/12/13 |   |

# I PLANNING PROJECTS

As of March 12, 2009

## Redland MS

**Project:** Upgrades  
**Planner:** Karamihas  
**Proj Mgr:** Shuman  
**Design Architect:** Delmar Architects  
**Project Start:** 09/27/06 **Project End:** 08/01/11

|   |                     | Start     | End       | Notes   |
|---|---------------------|-----------|-----------|---|
|   | <b>Schematic</b>    | 09/27/06  | 11/11/08  | Combined DD/CD proceeding.<br>MR staff approval 01/12/09. |
|   | <b>Design Dev</b>   | 11/12/06  | 02/25/09  |   |
| X | <b>Const Docs</b>   | 02/26/09  | 04/16/09* |   |
|   | <b>Bidding</b>      | 04/03/09* | 04/28/09  |   |
|   | <b>Construction</b> | 05/26/09  | 08/01/11  |   |

## Ridgeview MS

**Project:** Upgrades  
**Planner:** Karamihas  
**Proj Mgr:** Shuman/Adams  
**Design Architect:** Lukmire Partnership  
**Project Start:** 09/05/06 **Project End:** TBD

|   |                     | Start    | End       | Notes   |
|---|---------------------|----------|-----------|---|
|   | <b>Schematic</b>    | 09/05/06 | 06/09/09* | Restarting design process with new (smaller) scope. |
| X | <b>Design Dev</b>   | 12/01/06 | TBD       |   |
|   | <b>Const Docs</b>   | TBD      | TBD       |   |
|   | <b>Bidding</b>      | TBD      | TBD       |   |
|   | <b>Construction</b> | TBD      | TBD       |   |

## Rockinghorse Center

**Project:** ISAO Addition  
**Planner:** Szyfer  
**Proj Mgr:** Cross  
**Design Architect:** Samaha Associates  
**Project Start:** 02/24/09 **Project End:** 12/21/09\*

|  |                     | Start     | End       | Notes  |
|--|---------------------|-----------|-----------|--|
|  | <b>Schematic</b>    | 02/02/09* | 02/24/09* | Scope is resetting modular classroom wing being removed from Cabin John MS.<br>Schematic Design meetings proceeding. |
|  | <b>Design Dev</b>   | 02/25/09* | 04/09/09* |  |
|  | <b>Const Docs</b>   | 04/10/09* | 06/01/09* |  |
|  | <b>Bidding</b>      | 06/01/09* | 06/12/09* |  |
|  | <b>Construction</b> | 06/22/09* | 12/21/09* |  |

## I PLANNING PROJECTS

As of March 12, 2009

### Rockview ES

**Project:** Addition

**Planner:** Adler

**Proj Mgr:** Bagai

**Design Architect:** Delmar

**Project Start:** 06/11/08 **Project End:** 08/01/11

|   |                     | Start     | End       | Notes                          |
|---|---------------------|-----------|-----------|--------------------------------|
|   | <b>Schematic</b>    | 06/11/08  | 01/13/09  | Design Development proceeding. |
| X | <b>Design Dev</b>   | 01/15/09* | 05/18/09* |                                |
|   | <b>Const Docs</b>   | 05/19/09* | 07/23/09* |                                |
|   | <b>Bidding</b>      | 07/31/09* | 08/27/09* |                                |
|   | <b>Construction</b> | 09/23/09* | 08/01/11  |                                |

### Seven Locks ES

**Project:** Modernization

**Planner:** Karamihas

**Proj Mgr:** Tokar

**Design Architect:** WMRCP

**Project Start:** 07/22/08 **Project End:** 01/01/12

|   |                     | Start    | End      | Notes   |
|---|---------------------|----------|----------|---|
|   | <b>Schematic</b>    | 07/22/08 | 02/09/09 | Design Development proceeding.<br>State SD submittal this week. |
| X | <b>Design Dev</b>   | 01/14/09 | 08/04/09 |   |
|   | <b>Const Docs</b>   | 08/05/09 | 11/10/09 |   |
|   | <b>Bidding</b>      | 04/05/10 | 05/17/10 |   |
|   | <b>Construction</b> | 07/12/10 | 01/03/12 |   |

### Sherwood ES

**Project:** Addition

**Planner:** Karamihas

**Proj Mgr:** Tokar

**Design Architect:** JK Architects

**Project Start:** 06/23/08 **Project End:** 08/02/10

|   |                     | Start    | End      | Notes   |
|---|---------------------|----------|----------|---|
|   | <b>Schematic</b>    | 06/23/08 | 10/14/08 | 95% CD in-house review held 02/27/09.<br>Constructability review report 03/06/09.<br>Filed for building permit 03/03/09.<br>Filed combined DD/CD with State 03/03/09. |
|   | <b>Design Dev</b>   | 10/09/08 | 11/21/08 |   |
| X | <b>Const Docs</b>   | 11/24/08 | 02/27/09 |   |
|   | <b>Bidding</b>      | 04/06/09 | 05/05/09 |   |
|   | <b>Construction</b> | 05/26/09 | 08/02/10 |   |

**I PLANNING PROJECTS**

**As of March 12, 2009**

**Whetstone ES**

**Project:** Addition  
**Planner:** Karamihas  
**Proj Mgr:** Cross  
**Design Architect:** Grimm & Parker  
**Project Start:** 09/22/08 **Project End:** 08/01/11

|   |                     | Start     | End       | Notes   |
|---|---------------------|-----------|-----------|---|
| X | <b>Schematic</b>    | 09/22/08  | 04/14/09  | Preparing Preliminary Plans Presentation for approval by BOE at 04/14/09 meeting.<br><br>Pre-DD meeting scheduled for 03/13/09. |
|   | <b>Design Dev</b>   | 01/06/09  | 04/03/09* |   |
|   | <b>Const Docs</b>   | 04/06/09* | 07/15/09  |   |
|   | <b>Bidding</b>      | 09/22/09  | 10/13/09  |   |
|   | <b>Construction</b> | 01/05/10  | 08/01/11  |   |

# II CONSTRUCTION PROJECTS

As of March 12, 2009

| School                                    | Const Start | Const End | Proj Mgr  | Planner   | Design Architect            | Contractor             | Inspector  |
|---|-------------|-----------|-----------|-----------|-----------------------------|------------------------|------------|
| Travilah ES<br>6-Classroom Addition       | 06/12/07    | 08/01/08  | Marhamati | Karamihas | Zavos Architecture & Design | Klingensmith           | Huffer     |
| Fallsmead ES<br>Addition                  | 06/12/07    | 08/08/08  | Bagai     | Karamihas | Smolen-Emr                  | Dustin Enterprises     | Badstibner |
| Pyle MS<br>9-Classroom Addition           | 06/12/07*   | 08/08/08  | Marhamati | Szyfer    | Smolen-Emr                  | Dustin Enterprises     | Badstibner |
| Luxmanor ES<br>Classroom Addition         | 05/08/07    | 02/28/09  | Shuman    | Szyfer    | CSD Inc.                    | Keller Brothers        | Rivera     |
| New Hampshire Estates ES<br>Health Center | 07/01/08    | 03/01/09  | Bagai     | Szyfer    | Smolen-Emr & Associates     | Keller Brothers        | Staley     |
| Galway ES<br>Modernization                | 07/17/07*   | 04/24/09  | Tokar     | Adler     | WMCRP                       | J.V. Schafer (CM)      | Staley     |
| Key, Francis Scott MS<br>Modernization    | 08/23/07    | 04/29/09  | Cross     | Adler     | Lukmire Architects          | Hess Construction (CM) | Staley     |
| Cashell ES<br>Modernization/Gym           | 01/08/08    | 06/01/09  | Cross     | Karamihas | Zavos Architecture & Design | J.V. Schafer           | Rivera     |
| Bethesda Chevy Chase HS<br>Addition       | 07/16/08    | 07/01/09  | DeRosa    | Adler     | Bignell, Watkins, Hasser    | Tuckman-Barbee         | Rivera     |

## II CONSTRUCTION PROJECTS

As of March 12, 2009

| School                                    | Const Start | Const End | Proj Mgr  | Planner   | Design Architect            | Contractor                  | Inspector  |
|---|-------------|-----------|-----------|-----------|-----------------------------|-----------------------------|------------|
| Bells Mill ES<br>Modernization            | 01/10/08    | 07/01/09  | Tokar     | Karamihas | WMCRP                       | Oak Contracting<br>(CM)     | Coulter    |
| Clarksburg ES #8<br>New School            | 01/08/08    | 07/30/09  | DeRosa    | Szyfer    | Grimm & Parker              | Hess Construction<br>(CM)   | Huffer     |
| Washington Grove ES<br>Classroom Addition | 07/17/07    | 08/16/09  | Shuman    | Adler     | Zavos Architecture & Design | Keller Brothers             | Badstibner |
| Poolesville HS<br>Addition                | 07/07/08    | 08/19/09  | Cross     | Szyfer    | Grimm & Parker              | Henley Construction<br>(CM) | Rivera     |
| Meadow Hall ES<br>Gym                     | 10/08/08    | 08/28/09  | Shuman    | Szyfer    | Delmar Architects           | Klingensmith                | Coulter    |
| Cresthaven ES<br>Modernization/Gym        | 11/11/09*   | 07/01/10  | DeRosa    | Karamihas | Sorg & Associates           | Oak Contracting<br>(CM)     | Staley     |
| Carderock Springs ES<br>Modernization     | 01/15/09    | 07/07/10  | Tokar     | Adler     | Beery Rio                   | Hess Construction<br>(CM)   | Coulter    |
| East Silver Spring ES<br>Addition         | 12/09/08*   | 08/08/10  | Marhamati | Szyfer    | Delmar Architects           | Henley (CM)                 | Badstibner |
| Takoma Park ES<br>Addition                | 11/11/08    | 08/12/10* | Marhamati | Szyfer    | Smolen-Emr                  | Keller Brothers             | Badstibner |

### III FEASIBILITY STUDIES

2007

As of March 12, 2009

| School             | Project Type       | Planner   | Project Mgr | Feas Architect      | BOE Award Arc | Final Report                  |
|--------------------|--------------------|-----------|-------------|---------------------|---------------|-------------------------------|
| Brookhaven ES      | Classroom Addition | Szyfer    | Shuman      | Delmar Architects   |               | Draft                         |
| Cannon Road ES     | Modification       | Karamihas | DeRosa      | Delmar Architects   | 6/12/07       | Final draft - Working on LCCA |
| Fairland ES        | Classroom Addition | Adler     | Bagai       | Rubeling & Associat | 6/12/07       | Finalized                     |
| Garrett Park ES    | Modernization      | Szyfer    | Marhamati   | GWWO                |               | Working on LCCA               |
| Harmony Hills ES   | Classroom Addition | Szyfer    | Cross       | Zavos Architects    | 6/12/07       | Final Draft                   |
| Marshall ES, Jones | Classroom Addition | Karamihas | Cross       | Grimm & Parker      | 6/12/07       | Final Draft                   |
| McKenney Hills ES  | Reopen             | Adler     | Adams       | Architecture, Inc.  | 12/13/07      | Updating Draft                |
| Montgomery Knolls  | Gym + Addition     | Adler     | DeRosa      | GWWO                | 01/09/07      | Final Draft                   |
| Sherwood ES        | Classroom Addition | Karamihas | Tokar       | JK Architects & Ass | 12/13/05      | Draft                         |
| Watkins Mill MS #2 | New School         | Karamihas | Cross       | Grimm & Parker      | 9/24/07       | Final Draft                   |
| Whetstone ES       | Classroom Addition | Karamihas | Cross       | Grimm & Parker      | 9/24/07       | Updating Draft                |

# IV FEASIBILITY STUDIES

2008

As of March 12, 2009

| School             | Project Type    | Planner   | Project Mgr     | Feas Architect        | BOE Award Arc | Final Report        |
|--------------------|-----------------|-----------|-----------------|-----------------------|---------------|---------------------|
| Beverly Farms ES   | Modernization   | Szyfer    | Tokar           | Muse Architects       | 08/21/08      | Meetings complete   |
| Bradley Hills ES   | Addition        | Szyfer    | Tokar           | Proffitt & Associates | 08/21/08      | Meetings proceeding |
| Clarksburg Cluster | New             | Szyfer    | DeRosa          | Grimm & Parker        | 07/15/08      | Draft               |
| Clarksburg HS      | Addition        | Szyfer    | Cross           | Delmar Architects     | 07/15/08      | Meetings complete   |
| Darnestown ES      | Addition        | Karamihas | Shuman          | Gauthier, Alvarado    | 08/21/08      | Meetings complete   |
| Gaithersburg HS    | Modernization   | Szyfer    | Bagai           | Samaha                | TBD           | Revising ed spec    |
| Georgian Forest ES | Addition        | Adler     | Bagai           | CSD Inc.              | 08/21/08      | Meetings complete   |
| Glenallan ES       | Modernization   | Karamihas | Shuman          | Rubeling & Associat   | 08/21/08      | Draft               |
| Herbert Hoover MS  | Modernization   | Karamihas | Cross           | Moseley Architects    | 08/21/08      | Draft               |
| Montgomery Village | Addition        | Karamihas | Bagai           | Lukmire partnership   | 07/15/08      | Meetings complete   |
| Northwood HS       | Wellness Center | Szyfer    | Shuman          | Samaha Architects     | 03/11/08      | Final Draft         |
| Viers Mill ES      | Addition        | Adler     | Marhamati/Adams | BeeryRio Architectu   | 08/21/08      | Draft               |

# IV FEASIBILITY STUDIES

2008

As of March 12, 2009

| School            | Project Type    | Planner | Project Mgr | Feas Architect    | BOE Award Arc | Final Report        |
|-------------------|-----------------|---------|-------------|-------------------|---------------|---------------------|
| Watkins Mill HS   | Wellness Center | Szyfer  | Shuman      | Samaha            | 08/21/08      | Meetings Proceeding |
| Wayne Avenue Audi | Addition        | Adler   | Adams       | Grimm & Parker    | 03/10/09      | About to start      |
| Weller Road ES    | Modernization   | Adler   | Marhamati   | Delmar Architects | TBD           | Revising ed spec    |
| Wyngate ES        | Addition        | Adler   | Bagai       | Rubeling & Assoc. | 08/21/08      | Meetings Completed  |