

CAPITAL PROJECTS STATUS REPORT

As of January 13, 2011

- I. Planning Projects
- II. Construction Projects
- III. FY10 Feasibility Studies
- IV. FY11 Feasibility Studies

Division of Construction
Montgomery County Public Schools
2096 Gaither Road, Suite 203
Rockville, Maryland 20850
(240) 314-1000

EXPLANATION OF FOLLOWING PROJECT SCHEDULES

Schematic

Start - date of project kick-off meeting (ahead of any Facilities Advisory Committee meetings)

End - date of Board of Education Preliminary Plans Presentation approval meeting

Design Development

Start- date of pre-DD meeting (may proceed earlier than end of Schematic phase when BOE approval schedule is backed up)

End - date of in-house review meeting with Design Team (Design Team leaves with annotated drawings and written comments to answer)

Construction Documents

Start- date of first working day after DD phase ends

End - date of in-house review meeting with Design Team (Design Team leaves with annotated drawings, specs, and written comments to answer)

Bidding

Start - date bid documents are available for distribution- Out to Bid Date (CANNOT precede state permission to bid)

End- date bids are received and publicly opened- Bid Date

Construction

Start- date of BOE meeting that awards construction contract to GC or CM (NOT the same date as Notice to Proceed)

End - date of project completion as recorded in CIP Master Plan (approx start of school, NOT the same date as Construction Contract completion date)

I PLANNING PROJECTS

As of January 13, 2011

Bel Pre ES

Project: Modernization

Planner: Karamihas

Proj Mgr: Bagai

Design Architect: Grimm & Parker

Project Start: 7/26/10 **Project End:** 8/1/14

		Start	End	Notes
X	Schematic	7/26/10	02/08/11	Preparing preliminary plans presentation for BOE meeting 02/08/11.
	Design Dev	1/26/11*	04/28/11	
	Const Docs	05/02/11	11/22/11	
	Bidding	09/07/12	11/16/12	
	Construction	01/02/13	8/1/14	

Beverly Farms ES

Project: Modernization

Planner: Szyfer

Proj Mgr: DeRosa

Design Architect: Muse Architects

Project Start: 01/05/10 **Project End:** 01/01/13

		Start	End	Notes
	Schematic	01/05/10	07/08/10	Construction Drawings Proceeding. DD submission to State scheduled for 02/25/11. SWM concept in for review. Preparing MR submission. Traffic study in progress.
	Design Dev	07/14/10	11/11/10	
X	Const Docs	11/12/10	03/30/11	
	Bidding	05/03/11	06/07/11	
	Construction	07/07/11	01/01/13	

Bradley Hills ES

Project: Addition

Planner: Szyfer

Proj Mgr: Tokar

Design Architect: Proffit & Associates

Project Start: 8/23/10 **Project End:** 8/1/13

		Start	End	Notes
	Schematic	8/23/10	01/11/11	Preliminary Plans Presentation BOE approval at 01/11/11 meeting. Pre-DD Meeting held 01/13/11.
X	Design Dev	01/13/11*	04/14/11	
	Const Docs	04/15/11	09/30/11	
	Bidding	10/03/11	10/27/11	
	Construction	11/08/11	08/01/13	

I PLANNING PROJECTS

As of January 13, 2011

Cold Spring ES

Project: Gymnasium

Planner: Szyfer

Proj Mgr: Bagai

Design Architect: JK Architects

Project Start: 11/10/09 **Project End:** 06/01/12

		Start	End	Notes
	Schematic	11/10/09	04/15/10	Construction Documents 99% in-house review held 12/13/10. MR submission made 12/1/10. Revisions to site plan made after 99% review.
	Design Dev	03/30/10	06/11/10	
X	Const Docs	06/14/10	12/13/10*	
	Bidding	04/26/11*	05/19/11*	
	Construction	07/01/11	06/01/12	

Darnestown ES

Project: Addition

Planner: Karamihas

Proj Mgr: Shuman

Design Architect: Gauthier, Alvarado, & Associates

Project Start: 8/24/10 **Project End:** 8/1/13

		Start	End	Notes
X	Schematic	8/24/10	03/08/11*	Schematic phase meetings complete. McCrone preparing septic design system documents. Preparing Preliminary Plans Presentation for BOE approval at 03/08/11 BOE Meeting.
	Design Dev	TBD	TBD	
	Const Docs	TBD	TBD	
	Bidding	TBD	TBD	
	Construction	TBD	8/1/13	

Gaithersburg HS

Project: Modernization

Planner: Szyfer

Proj Mgr: Cross

Design Architect: Samaha Associates

Project Start: 05/27/09 **Project End:** 08/14**

		Start	End	Notes
	Schematic	05/27/09	01/12/10	99% CD in-house review held. Revised construction phasing. Notice to Contractors went out 01/10/11 for site and geothermal packages. ** Building complete 08/13. **Site complete 08/14.
	Design Dev	12/08/09	04/21/10	
X	Const Docs	04/22/10	12/15/10*	
	Bidding	01/13/11	02/16/11	
	Construction	03/22/11	08/13/14	

I PLANNING PROJECTS

As of January 13, 2011

Georgian Forest ES

Project: Addition

Planner: Morris

Proj Mgr: Bagai/Oh

Design Architect: HCM

Project Start: 8/4/10 **Project End:** 8/1/13

		Start	End	Notes
X	Schematic	8/4/10	2/8/11*	Preliminary Plans Presentation being prepared for BOE approval at 2/8/11 meeting. Pre DD Meeting scheduled for 02/10/11.
	Design Dev	02/10/11	4/15/11	
	Const Docs	05/1/11	9/1/11	
	Bidding	10/1/11	12/1/11	
	Construction	1/10/12	8/1/13	

Glenallan ES

Project: Modernization

Planner: Karamihas

Proj Mgr: DeRosa/Oh

Design Architect: WMCRP

Project Start: 12/14/09* **Project End:** 08/01/13

		Start	End	Notes
	Schematic	12/14/09	06/08/10	MR submission 01/11/11. DD submission to State made 01/06/11. Construction Documents Proceeding. SWM concept approved.
	Design Dev	06/16/10	01/06/11*	
X	Const Docs	01/07/11*	08/15/11	
	Bidding	09/08/11	10/03/11	
	Construction	01/13/12	08/01/13	

Highland ES

Project: SBHC

Planner: Morris

Proj Mgr: Bagai

Design Architect: Smolen, Emr, Ilkovitch

Project Start: 7/28/10 **Project End:** 8/1/12

		Start	End	Notes
	Schematic	7/28/10	11/17/10	SD submission to State 01/04/11. Design Development Proceeding. SWM concept filed 11/15/10.
X	Design Dev	11/18/10	02/22/11*	
	Const Docs	02/23/11*	04/04/11	
	Bidding	05/01/11	05/23/11	
	Construction	07/01/11	8/1/12	

I PLANNING PROJECTS

As of January 13, 2011

Hoover MS

Project: Modernization

Planner: Karamihas

Proj Mgr: Cross/Oh

Design Architect: Moseley

Project Start: 09/09/09 **Project End:** 08/01/13

		Start	End	Notes
	Schematic	09/09/09	03/09/10	99% in-house review held 12/16/10. Review with school held 01/12/10.
	Design Dev	02/12/10	06/22/10	
X	Const Docs	06/23/10	12/16/10	
	Bidding	03/01/11*	04/06/11*	
	Construction	06/17/11	08/01/13	

North Chevy Chase ES

Project: Gym

Planner: Szyfer

Proj Mgr: Cross

Design Architect: Grimm & Parker

Project Start: 8/12/10 **Project End:** 8/1/12

		Start	End	Notes
X	Schematic	08/12/10	01/11/10	Status of classroom addition will be determined in a future CIP. Preliminary Plans Presentation approval at 01/11/11 BOE meeting. Will do a combined DD/CD phase for State submission.
	Design Dev	11/29/10	02/01/11	
	Const Docs	02/2/11	03/25/11	
	Bidding	04/25/11	05/24/11	
	Construction	07/1/11	08/01/12	

Viers Mill ES

Project: Addition

Planner: Morris

Proj Mgr: Marhamati

Design Architect: Beery Rio

Project Start: 8/12/10 **Project End:** 8/1/13

		Start	End	Notes
	Schematic	8/12/10	03/08/11	Neighbor house bought and to be demolished. Preparing Preliminary Plans Presentation for approval by BOE at 03/08/11 meeting.
X	Design Dev	01/07/11*	02/25/11	
	Const Docs	02/28/11	08/05/11	
	Bidding	11/21/11	12/20/11	
	Construction	01/10/12	8/1/13	

I PLANNING PROJECTS

As of January 13, 2011

Weller Road ES

Project: Modernization

Planner: Morris

Proj Mgr: Marhamati

Design Architect: Delmar Architects

Project Start: 12/17/09 **Project End:** 08/01/13

		Start	End	Notes
	Schematic	12/17/09	05/11/10	DD package sent to State 11/10/10. State approval of DD received 01/25/11. Construction Documents Proceeding.
	Design Dev	05/26/10	10/01/10*	
X	Const Docs	10/02/10	04/29/11	
	Bidding	07/26/11*	08/23/11*	
	Construction	01/02/12	08/01/13	

Westbrook ES

Project: Addition + Gym

Planner: Szyfer

Proj Mgr: DeRosa

Design Architect: Muse Architects

Project Start: 07/28/10 **Project End:** 08/01/13

		Start	End	Notes
X	Schematic	07/28/10	02/08/11	Preparing Preliminary Plans Presentation for BOE approval at 02/08/11 meeting. Pre DD Meeting to be scheduled. SD submission to be made to State 02/25/11.
	Design Dev	02/23/11*	04/14/11	
	Const Docs	04/15/11	09/15/11	
	Bidding	10/13/11	11/15/11	
	Construction	01/5/12	08/01/13	

Wyngate ES

Project: Addition

Planner: Adler

Proj Mgr: Bagai

Design Architect: Rubeling

Project Start: 07/16/10 **Project End:** 08/01/13

		Start	End	Notes
	Schematic	07/16/10	01/11/11	Preparing Preliminary Plans Presentation for approval by BOE at 01/11/11 meeting. Design Development phase proceeding.
X	Design Dev	01/12/11*	04/04/11*	
	Const Docs	04/05/11	09/14/11	
	Bidding	10/10/11	12/16/11	
	Construction	01/10/12	08/01/13	

II CONSTRUCTION PROJECTS

As of January 13, 2011

School	Const Start	Const End	Proj Mgr	Planner	Design Architect	Contractor	Inspector
Cresthaven ES Modernization/Gym	11/11/09	07/01/10	DeRosa	Karamihas	Sorg & Associates	Oak Contracting (CM)	Staley
Carderock Springs ES Modernization	01/15/09	07/07/10	Tokar	Adler	Beery Rio	Hess Construction (CM)	Coulter
Sherwood ES Addition	05/26/09	08/09/10	Tokar	Karamihas	JK Architects	Keller Brothers	Rivera
Takoma Park ES Addition	11/11/08	08/12/10	Marhamati	Szyfer	Smolen-Emr	Keller Brothers	Badstibner
Cabin John MS Modernization	06/09/09	05/15/11	Cross	Szyfer	Samaha Associates	Dustin (CM)	Coulter
Redland MS Upgrades	06/09/09	06/01/11	Shuman	Karamihas	Delmar Architects	Dustin	Huffer
Whetstone ES Addition	12/08/09	08/01/11	Cross	Karamihas	Grimm & Parker	Dustin	Donahue
Farmland ES Modernization	12/8/09	08/01/11	Shuman	Karamihas	HCM Architects*	Meridian (CM)	Donahue
Rockview ES Addition	12/08/09	08/01/11	Bagai	Szyfer	Delmar	Keller Brothers	Rivera

II CONSTRUCTION PROJECTS

As of January 13, 2011

School	Const Start	Const End	Proj Mgr	Planner	Design Architect	Contractor	Inspector
Jackson Road ES Addition	11/10/09	08/01/11	Bagai	Szyfer	Samaha Associates	Henley	Staley
Fox Chapel ES Addition	11/10/09*	08/01/11	Tokar	Karamihas	JK Architects	Keller Brothers	Donahue
Brookhaven ES Addition	12/08/09	08/01/11	Shuman	Szyfer	Delmar Architects	Crowley	Rivera
Fairland ES Addition	01/12/10	08/01/11	Bagai	Karamihas	Rubeling & Associates	Tuckman Barbee	Wolford
Rolling Terrace ES SBHC	08/26/10*	08/01/11	Bagai	Szyfer	Smolen & Associates	Keller Brothers	Staley
Harmony Hills ES Addition	01/12/10	01/01/12	Cross	Szyfer	Lukmire	Klingensmith	Rivera
Montgomery Knolls ES Addition & Gym	01/12/10	01/01/12	DeRosa	Szyfer	GWWO	Keller Brothers	Staley
Cannon Road ES Modernization	06/08/10	01/01/12	DeRosa	Karamihas	Delmar Architects	Hess Construction (CM)	Staley
Garrett Park ES Modernization	06/28/10	01/01/12	Marhamati	Szyfer	GWWO	Dustin (CM)	Donahue

II CONSTRUCTION PROJECTS

As of January 13, 2011

School	Const Start	Const End	Proj Mgr	Planner	Design Architect	Contractor	Inspector
Seven Locks ES Modernization	06/08/10*	01/03/12	Tokar	Karamihas	WMRCP	Oak Contracting (CM)	Coulter
McKenney Hills ES (DCC 29) Modernization	01/11/11	08/01/12	Tokar	Szyfer	Grimm & Parker	Henley (CM)	TBD
Ridgeview MS Upgrades	08/16/10	08/15/12	Shuman	Karamihas	Lukmire Partnership	Oak Contracting (CM)	Rivera
Paint Branch HS Modernization	01/12/10	08/01/13	Cross	Szyfer	Moseley Architects	Hess (CM)	Badstibner

III FEASIBILITY STUDIES

FY 2010

As of January 13, 2011

School	Project Type	Planner	Project Mgr	Feas Architect	BOE Award Arc	Final Report
Bethesda ES	Addition	Szyfer	Tokar	WMCRP		Draft Report
Chevy Chase ES	Addition	Szyfer	Cross	Muse Architects		Capacity study report complete
Germantown ES	Replacement	Karamihas	Oh	GWWO	3/11/10	Report Complete
Highland View ES	Addition	Karamihas	Bagai/Oh	Proffit Associates	02/17/10	Draft Report
North Chevy Chase	Gym	Szyfer	Cross	Grimm & Parker	12/08/09	Capacity study report complete
Ritchie Park ES	Addition	Karamihas	Marhamati	Smolen Emr	02/17/10	Report Complete
Rosemary Hills ES	Addition	Szyfer	Marhamati/Oh	JK Architects	02/17/10	Draft Report
Waters Landing ES	Addition	Karamihas	DeRosa	Lukmire	12/08/09	Draft Report

IV FEASIBILITY STUDIES

FY 2011

As of January 13, 2011

School	Project Type	Planner	Project Mgr	Feas Architect	BOE Award Arc	Final Report
Arcola ES	Addition	Szyfer	DeRosa	Lukmire	11/9/10	
Bannockburn	Addition Capacity	Karamihas	Tokar	WMCRP	10/25/10	Meetings Proceeding
BCC MS #2	New	Szyfer	Cross	TBD		
Beall ES	Addition Capacity	Morris	Marhamati	Beery Rio	10/25/10	Meetings Proceeding
Brown Station ES	Modernization	Karamihas	Shuman	TBD		
Candlewood ES	Modernization	Morris	Bagai	Delmar Architects	01/11/11	
Farquhar MS	Modernization	Karamihas	Marhamati	HCM	01/11/11	
Flower Hill ES	Addition	Morris	Shuman	Purple Cherry	11/09/10	Meetings Proceeding
Julius West MS	Addition	Karamihas	Tokar	Smolen, Emr, Ilkovit	01/11/11	Kick off meeting held
Maryvale/CS	Colocation	Szyfer	Bagai	Architecture Inc.	01/11/11	
Northwest #8 ES	New	Karamihas	DeRosa	TBD		
RM #5 ES	New	Karamihas	Marhamati	WMCRP	01/11/11	Kick off meeting 01/18/11
Rock Creek Forest E	Modernization	Szyfer	Oh	WMCRP	01/11/11	
Seneca Valley HS	Modernization	Szyfer	Tokar	TBD		
Twinbrook ES	Addition	Morris	Bagai	Smolen, Emr Ilkovitc	11/09/10	Meetings Proceeding

IV FEASIBILITY STUDIES

FY 2011

As of January 13, 2011

School	Project Type	Planner	Project Mgr	Feas Architect	BOE Award Arc	Final Report
Upcounty Holding E	New	Morris	Oh	Proffitt & Associates	02/08/11	
Wayside ES	Modernization	Morris	Tokar	Beery Rio	02/08/11	
Wheaton HS	Modernization	Szyfer	Cross	Grimm & Parker	12/07/10	
Wheaton Woods ES	Modernization	Morris	DeRosa	TBD		
Wood Acres ES	Addition Capacity	Karamihas	Cross	McDonald, Williams,	11/09/10	Meetings Proceeding