

CAPITAL PROJECTS STATUS REPORT

As of May 12, 2011

- I. Planning Projects
- II. Construction Projects
- III. FY10 Feasibility Studies
- IV. FY11 Feasibility Studies

NOTE: There was no April Meeting held.

Division of Construction
Montgomery County Public Schools
2096 Gaither Road, Suite 203
Rockville, Maryland 20850
(240) 314-1000

EXPLANATION OF FOLLOWING PROJECT SCHEDULES

Schematic

Start - date of project kick-off meeting (ahead of any Facilities Advisory Committee meetings)

End - date of Board of Education Preliminary Plans Presentation approval meeting

Design Development

Start- date of pre-DD meeting (may proceed earlier than end of Schematic phase when BOE approval schedule is backed up)

End - date of in-house review meeting with Design Team (Design Team leaves with annotated drawings and written comments to answer)

Construction Documents

Start- date of first working day after DD phase ends

End - date of in-house review meeting with Design Team (Design Team leaves with annotated drawings, specs, and written comments to answer)

Bidding

Start - date bid documents are available for distribution- Out to Bid Date (CANNOT precede state permission to bid)

End- date bids are received and publicly opened- Bid Date

Construction

Start- date of BOE meeting that awards construction contract to GC or CM (NOT the same date as Notice to Proceed)

End - date of project completion as recorded in CIP Master Plan (approx start of school, NOT the same date as Construction Contract completion date)

I PLANNING PROJECTS

As of May 12, 2011

Bel Pre ES

Project: Modernization

Planner: Karamihas

Proj Mgr: Bagai

Design Architect: Grimm & Parker

Project Start: 7/26/10 **Project End:** 8/1/14

		Start	End	Notes
	Schematic	7/26/10	02/08/11	Design Development Proceeding.
X	Design Dev	1/26/11	07/28/11	Pre MR meeting 3/22/10
	Const Docs	08/01/11	11/22/11	SWM concept filed 4/20/11. SD sent to State 3/17/11.
	Bidding	09/07/12	11/16/12	State SD approval 5/10/11.
	Construction	01/02/13	08/01/14	

Beverly Farms ES

Project: Modernization

Planner: Szyfer

Proj Mgr: DeRosa

Design Architect: Muse Architects

Project Start: 01/05/10 **Project End:** 01/01/13

		Start	End	Notes
	Schematic	01/05/10	07/08/10	MR approval 4/28/11.
	Design Dev	07/14/10	11/11/10	CD submission to State 5/3/11. State approval to bid 5/5/11.
	Const Docs	11/12/10	04/14/11	Out to bid.
X	Bidding	05/05/11*	06/07/11	
	Construction	07/07/11	01/01/13	

Bradley Hills ES

Project: Addition

Planner: Szyfer

Proj Mgr: Tokar

Design Architect: Proffit & Associates

Project Start: 8/23/10 **Project End:** 8/1/13

		Start	End	Notes
	Schematic	8/23/10	01/11/11	DD in-house review 4/12/11.
	Design Dev	01/13/11	04/12/11*	SD State approval 4/14/11.
X	Const Docs	04/13/11*	09/30/11	DD submission to State 5/12/11. MR submission next week.
	Bidding	10/03/11	10/27/11	Construction Documents proceeding.
	Construction	11/08/11	08/01/13	

I PLANNING PROJECTS

As of May 12, 2011

Cold Spring ES

Project: Gymnasium

Planner: Szyfer

Proj Mgr: Bagai

Design Architect: JK Architects

Project Start: 11/10/09 **Project End:** 06/01/12

		Start	End	Notes
	Schematic	11/10/09	04/15/10	Sediment control permit received. Building permit review complete Waiting on GC selection. MR administrative approval 4/12/11.
	Design Dev	03/30/10	06/11/10	
X	Const Docs	06/14/10	12/14/10	
	Bidding	05/18/11*	06/27/11*	
	Construction	07/01/11	06/01/12	

Darnestown ES

Project: Addition

Planner: Karamihas

Proj Mgr: Shuman

Design Architect: Gauthier, Alvarado, & Associates

Project Start: 8/24/10 **Project End:** 8/1/13

		Start	End	Notes
	Schematic	8/24/10	03/08/11	McCrone complete with septic design system documents. Preliminary Plans Presentation approval at 03/08/11 BOE Meeting. Design Development Proceeding. State SD approval 5/3/11. 2A packages for site and septic Bidding early. NTC 5/17/11.
X	Design Dev	3/10/11	06/16/11*	
	Const Docs	6/17/11*	10/25/11	
	Bidding	11/27/11	01/05/12	
	Construction	03/01/12	8/1/13	

Gaithersburg HS

Project: Modernization

Planner: Szyfer

Proj Mgr: Cross

Design Architect: Samaha Associates

Project Start: 05/27/09 **Project End:** 08/14**

		Start	End	Notes
	Schematic	05/27/09	01/12/10	All bidding complete Phase I sitework is proceeding: drilling geothermal wells. Minor building modifications inside building proceeding. 12 new portables on- site. ** Building complete 08/13. **Site complete 08/14.
	Design Dev	12/08/09	04/21/10	
	Const Docs	04/22/10	12/15/10	
X	Bidding	01/13/11	04/13/11*	
	Construction	03/22/11	08/13/14	

I PLANNING PROJECTS

As of May 12, 2011

Garrett Park ES

Project: Addition
Planner: Szyfer
Proj Mgr: Marhamati
Design Architect: GWWO
Project Start: 01/19/11 **Project End:** 1/1/12

		Start	End	Notes
	Schematic	1/19/11		Adding four classroom future addition to scope of construction contract. Whole project just received State funding. Addition documents 99%. Applied for permit modification.
	Design Dev			
	Const Docs			
X	Bidding			
	Construction		1/1/12	

Georgian Forest ES

Project: Addition
Planner: Morris
Proj Mgr: Oh/Bagai
Design Architect: HCM
Project Start: 8/4/10 **Project End:** 8/1/13

		Start	End	Notes
	Schematic	8/4/10	2/8/11	SD submission made to State 5/10/11. Construction Documents Proceeding.
	Design Dev	02/10/11	5/5/11*	
X	Const Docs	05/6/11*	9/1/11	
	Bidding	10/1/11	12/1/11	
	Construction	1/10/12	8/1/13	

Glenallan ES

Project: Modernization
Planner: Karamihas
Proj Mgr: DeRosa/Oh
Design Architect: WMCRP
Project Start: 12/14/09* **Project End:** 08/01/13

		Start	End	Notes
	Schematic	12/14/09	06/08/10	MR submission 01/11/11. MR approval received 4/7/11. 65% CD in-house review held 5/4/11.
	Design Dev	06/16/10	01/06/11	
X	Const Docs	01/07/11	08/15/11	
	Bidding	10/3/11	11/02/11	
	Construction	01/13/12	08/01/13	

I PLANNING PROJECTS

As of May 12, 2011

Highland ES

Project: SBHC
Planner: Morris
Proj Mgr: Bagai
Design Architect: Smolen, Emr, Ilkovitch
Project Start: 7/28/10 **Project End:** 8/1/12

		Start	End	Notes
	Schematic	7/28/10	11/17/10	SC permit approved 5/24/11. Building permit waiting for GC to get FCP from MNCPPC. Out to bid.
	Design Dev	11/18/10	02/17/11	
	Const Docs	02/18/11	04/04/11	
X	Bidding	05/01/11	06/2/11*	
	Construction	07/01/11	8/1/12	

Hoover MS

Project: Modernization
Planner: Karamihas
Proj Mgr: Cross/Oh
Design Architect: Moseley
Project Start: 09/09/09 **Project End:** 08/01/13

		Start	End	Notes
	Schematic	09/09/09	03/09/10	SD permit today. WSSC approved. Bids complete. CM is Oak.
	Design Dev	02/12/10	06/22/10	
	Const Docs	06/23/10	12/16/10	
X	Bidding	03/31/11	04/27/11	
	Construction	06/17/11	08/01/13	

North Chevy Chase ES

Project: Gym
Planner: Szyfer
Proj Mgr: Cross
Design Architect: Grimm & Parker
Project Start: 8/12/10 **Project End:** 8/1/12

		Start	End	Notes
	Schematic	08/12/10	01/11/10	MR submission 5/3/11. MR administrative approval TBD. Joint DD/CD review scheduled for 5/27/11. Construction Documents Proceeding.
	Design Dev	11/29/10	3/16/11	
X	Const Docs	03/17/11	03/27/11	
	Bidding	06/07/11	06/28/11	
	Construction	07/21/11	08/01/12	

I PLANNING PROJECTS

As of May 12, 2011

Viers Mill ES

Project: Addition
Planner: Morris
Proj Mgr: Marhamati
Design Architect: Beery Rio
Project Start: 8/12/10 **Project End:** 8/1/13

		Start	End	Notes
	Schematic	8/12/10	03/08/11	Neighbor house bought and demolished.
	Design Dev	01/07/11	03/11/11	Temporary parking built.
X	Const Docs	03/14/11	08/05/11	DD in-house review held 3/11/11. Pre-MR meeting held 3/8/11.
	Bidding	11/21/11	12/20/11	65% in-house scheduled for 5/26/11.
	Construction	01/10/12	8/1/13	Construction Documents Proceeding.

Weller Road ES

Project: Modernization
Planner: Morris
Proj Mgr: Marhamati
Design Architect: Delmar Architects
Project Start: 12/17/09 **Project End:** 08/01/13

		Start	End	Notes
	Schematic	12/17/09	05/11/10	Construction Documents Proceeding.
	Design Dev	05/26/10	10/01/10	MR submission 3/11/11.
X	Const Docs	10/02/10	05/13/11	MR hearing 5/9/11. 99% in-house review 5/13/11.
	Bidding	07/26/11	08/23/11	
	Construction	01/02/12	08/01/13	

Westbrook ES

Project: Addition + Gym
Planner: Szyfer
Proj Mgr: DeRosa
Design Architect: Muse Architects
Project Start: 07/28/10 **Project End:** 08/01/13

		Start	End	Notes
	Schematic	07/28/10	02/08/11	Pre-MR meeting scheduled for 3/21/11.
X	Design Dev	02/23/11*	06/15/11	DD submission to State 06/13/11.
	Const Docs	06/17/11	09/29/11	MR submission 07/08/11.
	Bidding	11/3/11	12/01/11	
	Construction	01/12/12	08/01/13	

I PLANNING PROJECTS

As of May 12, 2011

Wyngate ES

Project: Addition
Planner: Adler
Proj Mgr: Bagai
Design Architect: Rubeling

Project Start: 07/16/10 **Project End:** 08/01/13

		Start	End	Notes
	Schematic	07/16/10	01/11/11	SWM concept filed 1/31/11.
	Design Dev	01/12/11	04/07/11	SWM approval 3/11/11.
X	Const Docs	04/08/11	09/14/11	State SD comments received 3/9/11. MR submission 4/21/11.
	Bidding	10/10/11	12/16/11	DD submission to State 5/13/11.
	Construction	01/10/12	08/01/13	Construction Documents Proceeding.

II CONSTRUCTION PROJECTS

As of May 12, 2011

School	Const Start	Const End	Proj Mgr	Planner	Design Architect	Contractor	Inspector
Takoma Park ES Addition	11/11/08	08/12/10	Marhamati	Szyfer	Smolen-Emr	Keller Brothers	Badstibner
Cabin John MS Modernization	06/09/09	05/15/11	Cross	Szyfer	Samaha Associates	Dustin (CM)	Coulter
Redland MS Upgrades	06/09/09	06/01/11	Shuman	Karamihas	Delmar Architects	Dustin	Huffer
Whetstone ES Addition	12/08/09	08/01/11	Cross	Karamihas	Grimm & Parker	Dustin	Donahue
Farmland ES Modernization	12/8/09	08/01/11	Shuman	Karamihas	HCM Architects*	Meridian (CM)	Donahue
Rockview ES Addition	12/08/09	08/01/11	Bagai	Szyfer	Delmar	Keller Brothers	Rivera
Jackson Road ES Addition	11/10/09	08/01/11	Bagai	Szyfer	Samaha Associates	Henley	Staley
Fox Chapel ES Addition	11/10/09*	08/01/11	Tokar	Karamihas	JK Architects	Keller Brothers	Donahue
Brookhaven ES Addition	12/08/09	08/01/11	Shuman	Szyfer	Delmar Architects	Crowley	Rivera

II CONSTRUCTION PROJECTS

As of May 12, 2011

School	Const Start	Const End	Proj Mgr	Planner	Design Architect	Contractor	Inspector
Fairland ES Addition	01/12/10	08/01/11	Bagai	Karamihas	Rubeling & Associates	Tuckman Barbee	Wolford
Rolling Terrace ES SBHC	08/26/10*	08/01/11	Bagai	Szyfer	Smolen & Associates	Keller Brothers	Staley
Harmony Hills ES Addition	01/12/10	01/01/12	Cross	Szyfer	Lukmire	Klingensmith	Rivera
Montgomery Knolls ES Addition & Gym	01/12/10	01/01/12	DeRosa	Szyfer	GWWO	Keller Brothers	Staley
Cannon Road ES Modernization	06/08/10	01/01/12	DeRosa	Karamihas	Delmar Architects	Hess Construction (CM)	Staley
Garrett Park ES Modernization	06/28/10	01/01/12	Marhamati	Szyfer	GWWO	Dustin (CM)	Donahue
Seven Locks ES Modernization	06/08/10*	01/03/12	Tokar	Karamihas	WMRCP	Oak Contracting (CM)	Coulter
McKenney Hills ES (DCC 29) Modernization	01/11/11	08/01/12	Tokar	Szyfer	Grimm & Parker	Henley (CM)	Badstibner
Ridgeview MS Upgrades	08/16/10	08/15/12	Shuman	Karamihas	Lukmire Partnership	Oak Contracting (CM)	Rivera

II CONSTRUCTION PROJECTS

As of May 12, 2011

School	Const Start	Const End	Proj Mgr	Planner	Design Architect	Contractor	Inspector
Paint Branch HS Modernization	01/12/10	08/01/13	Cross	Szyfer	Moseley Architects	Hess (CM)	Badstibner

III FEASIBILITY STUDIES

FY 2010

As of May 12, 2011

School	Project Type	Planner	Project Mgr	Feas Architect	BOE Award Arc	Final Report
Bethesda ES	Addition	Szyfer	Tokar	WMCRP		Draft Report
Chevy Chase ES	Addition	Szyfer	Cross	Muse Architects		Capacity study report complete
Germantown ES	Replacement	Karamihas	Oh	GWWO	3/11/10	Report Complete
Highland View ES	Addition	Karamihas	Bagai/Oh	Proffit Associates	02/17/10	Draft Report
North Chevy Chase	Gym	Szyfer	Cross	Grimm & Parker	12/08/09	Capacity study report complete
Ritchie Park ES	Addition	Karamihas	Marhamati	Smolen Emr	02/17/10	Report Complete
Rosemary Hills ES	Addition	Szyfer	Marhamati/Oh	JK Architects	02/17/10	Draft Report
Waters Landing ES	Addition	Karamihas	DeRosa	Lukmire	12/08/09	Draft Report

IV FEASIBILITY STUDIES

FY 2011

As of May 12, 2011

School	Project Type	Planner	Project Mgr	Feas Architect	BOE Award Arc	Final Report
Arcola ES	Addition	Szyfer	DeRosa	Lukmire	11/9/10	Meetings Complete
Bannockburn	Addition Capacity	Karamihas	Tokar	WMCRP	10/25/10	Draft Received
BCC MS #2	New	Szyfer	Cross	Samaha	TBD	Kick-off meeting 5/12/11
Beall ES	Addition Capacity	Morris	Marhamati	Beery Rio	10/25/10	Meetings Complete
Brown Station ES	Modernization	Karamihas	Shuman	Lukmire	2/28/11	Meetings Proceeding
Candlewood ES	Modernization	Morris	Bagai	Delmar Architects	01/11/11	Meetings Complete
Farquhar MS	Modernization	Karamihas	Marhamati	HCM	01/11/11	Meetings Proceeding
Flower Hill ES	Addition	Morris	Shuman	Purple Cherry	11/09/10	Meetings Complete, Draft Received
Julius West MS	Addition	Karamihas	Tokar	Smolen, Emr, Ilkovit	01/11/11	Meeting Complete, Draft Received
Maryvale/CS	Colocation	Szyfer	Bagai	Architecture Inc.	01/11/11	Pending roundtable completion
Northwest #8 ES	New	Karamihas	DeRosa	TBD	TBD	Site Selection Proceeding
RM #5 ES	New	Karamihas	Marhamati	WMCRP	01/11/11	Meetings Proceeding
Rock Creek Forest E	Modernization	Szyfer	Oh	WMCRP	01/11/11	Meetings Complete
Seneca Valley HS	Modernization	Szyfer	Tokar	Moseley 2/20/11	2/28/11	Meetings Proceeding
Twinbrook ES	Addition Capacity	Morris	Bagai	Smolen, Emr Ilkovitc	11/09/10	Meetings Complete 3/10/11

IV FEASIBILITY STUDIES

FY 2011

As of May 12, 2011

School	Project Type	Planner	Project Mgr	Feas Architect	BOE Award Arc	Final Report
Upcounty Holding E	New	Morris	Oh	Proffitt & Associates	02/08/11	Site selection delaying meetings
Wayside ES	Modernization	Morris	Tokar	Beery Rio	02/08/11	Meetings Proceeding
Wheaton HS	Modernization	Szyfer	Cross	Grimm & Parker	12/07/10	Meetings Proceeding
Wheaton Woods ES	Modernization	Morris	DeRosa	GWWO	2/28/11	Meetings Proceeding
Wood Acres ES	Addition Capacity	Karamihas	Cross	McDonald, Williams,	11/09/10	Draft Reviewed